

Republic of the Philippines
MUNICIPALITY OF ANAO
Province of Tarlac

OFFICE OF THE MUNICIPAL ENGINEER
CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FY 2023

Name of Project	Location	Total cost	Source of Funds	Date Started	Target completion date	Project Status		No. of estensions, if any	Remarks
						% completion	Total cost incurred to date		
Construction of one (1) Barrel Box Culvert at Barangay Rizal	BRGY RIZAL	992,683.46	GEN. FUND	13-Dec-22	09-Mar-23	100%	992,683.46		COMPLETED
Concreting of Baliri II Farm-to-Market Road (FMR)	BRGY. RIZAL	1,060,560.44	TRUST FUND	09-Jan-23	23-Feb-23	100%	1,060,560.44		COMPLETED
Repair of cross drain along San Jose- San Roman Road at Barangay Hernando	BRGY HERNANDO	459,749.06	MDRRMF	29-Dec-22	12-Feb-23	100%	459,749.06		COMPLETED
Construction of Box culvert along Cruz Road at Barangay Bantog	BRGY BANTOG	999,848.06	MDRRMF	10-Jan-23	11-Mar-23	100%	999,848.06		COMPLETED
Purchase and installation of 10Kva generator Set for MDRRMC Operation Center and Anao PNP Station	BRGY. POBLACION	348,737.82	MDRRMF	23-Jan-23	09-Mar-23	100%	348,737.82		COMPLETED
ESTABLISHMENT OF MUNICIPAL SWINE PRODUCTION	BRGY. SAN JOSE SOUTH	188,530.60	20%DF	01-May-23	15-Jun-23	100%	188,530.60		COMPLETED
IMPROVEMENT OF PUBLIC MARKET	BRGY. POBLACION	497,691.81	20% DF	29-May-23	28-Jul-23	100%	497,691.81		COMPLETED
REPAIR OF VARIOUS BOX CULVERT APPROACH	Barangay San Juan, Rizal and San Roque	373,612.79	MDRRMF	13-Sep-23	28-Oct-23	100%	373,612.79		COMPLETE
REPAIR OF BANTOG PUMP STATION	BRGY. BANTOG	489,093.12	GENERAL FUND	18-Sep-23	02-Nov-23	100%	489,093.12		COMPLETE
CONSTRUCTION OF BOX CULERT ALONG BURGOS ROAD	Barangay San Juna-Rizal, Anao, Tarlac	99,965.00	GENERAL FUND	23-Oct-23	22-Nov-23	100%	99,965.00		COMPLETE
Concreting of VCARP Road at Barangay Bantog	Bantog	99,686.00	20% DF	01-Nov-23	01-Dec-23	100%	99,686.00		COMPLETE
Installation of Solar Lights along TPLEX underpass at Barangays Hernando, Rizal and San Roque	Barangay Hernando, Rizal and San Roque	99,890.00	20% DF	18-Nov-23	18-Dec-23	100%	99,890.00		COMPLETE
Concreting portion of Guerrero road at San Jose North	San Jose North-Hernando	129,542.49	20% DF	28-Nov-23	28-Dec-23	100%	129,542.49		COMPLETE
TOTAL		3,861,578.84							

We hereby certify that we have reviewed the contents and hereby attest to the veracity and corrections of the data or information contained in this document.

Prepared by:

ENGR. CARLO Y. SILVA
Municipal Engineer

Noted:

GIAN PIERRE O. DE DIOS
Municipal Mayor