

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS  
4TH QUARTER, CY 2020**

Province, City or Municipality: ANAO

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>Social Development</b>								
Purchase of Two Hectares of Lot for Housing Program of the National Housing Authority								Completed
Establishment of Evacuation Center at Barangay Baguindoc	Baguindoc	99,850.00	6/6/2020	6/13/2020	100%			Completed
Installation of Solar Street Lights (Barangay San Francisco East)	San Francisco East	99,474.40	8/8/2020	8/15/2020	100%			Completed
<b>Economic Development</b>								
Concreting of Lambingan Road at Brgy. Campos	Campos	1,997,079.56	8/26/2020	10/25/2020	100%			Completed
Dredging of Lipnoc Creek at Brgy. Sinense	Sinense	1,453,828.59	1/5/2020	7/30/2020	100%			Completed
Loan Amortization-AWSS Project		535,484.03						
Loan Amortization-AWSS Project (TG-54 DPIS,Bantog)		97,555.11						
Concreting at Ambrocio-Baldogo Road at Brgy. Campos		94,734.00						
Improvement of Saclin Road along Brgy. Casili	Casili	99,615.00	9/11/2020	9/18/2020	100%			Completed
Purchase of Pre and Post harvest Equipment (LGU Counterpart)		360,000.00						
Improvement of Public market Dry Section	Poblacion	296,046.38	5/22/2020	9/19/2020	100%			Completed
<b>Environmental Management</b>								
Construction of Municipal Materials Recovery Facility (MRF)	San Jose South	1,998,895.15	8/17/2020	12/15/2020	100%			Completed
Purchase of Garbage Collection Vehicle ("kolong-kolong")	13 Barangays	1,297,500.00	9/1/2020	9/25/2020	100%			Completed
Establishment of MRF at Brgy. San Jose North	San Jose North	96,905.00	7/6/2020	7/13/2020	100%			Completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

---

 Local Budget Officer

---

 Local Chief Executive