

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS**  
**1st QUARTER, CY 2021**

Province, City or Municipality: ANAO

| Program or Project   | Location                                      | Total Cost          | Source of Funds | Date Started | Target Completion Date | Project Status  |                             | No. of Extensions, if any | Remarks     |
|--|---|---------------------|-----------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|-------------|
|  |   |                     |                 |              |                        | % of Completion | Total Cost Incurred to Date |                           |             |
| <b>Social Development</b>  |   |                     |                 |              |                        |                 |                             |                           |             |
| Concreting of Velasco Road at Barangay Carmen and Don Ramon  | Barangay Don Ramon-Carmen, Anao, Tarlac       | 2,446,226.61        | 20%DF           | 12-Mar-21    | 11-May-21              | 100%            | 2,446,226.61                |                           |             |
| Concreting of Access Road going to Municipal Recovery Facility (MRF) at Sitio Capataaan  | Barangay San Jose South, Anao, Tarlac         | 1,703,766.94        | 20%DF           | 22-Mar-21    | 20-Jul-21              | 50%             | 851,883.47                  |                           |             |
| Installation of Solar Street Lights at Barangay Carmen, Rizal, San Francisco East, San Francisco West, San Roque, Sto. Domingo, Suaverdez and within Municipal Grounds | Anao, Tarlac                                  | 1,198,036.80        | 20% DF          | 23-Mar-21    | 21-Mar-21              | 100%            | 1,198,036.80                |                           |             |
| 2nd QUARTER PPAs   |   |                     |                 |              |                        |                 |                             |                           |             |
| Concreting of Access Road along Riverside at Barangay San Francisco West   | San Francisco West                            | 1,698,741.19        | 20% DF          | 16-Apr-2021  | 15-Jun-2021            | 100%            | 1,698,741.19                |                           |             |
| Improvement of Multi-Purpose Hall at Barangays Don Ramon, Poblacion and San Jose North   | Brgy. Don Ramon, San Jose North and Poblacion | 300,000.00          | 20% DF          |              |                        |                 |                             |                           | For Bidding |
| Improvement of Evacuation Center at Barangay Bauindoc  | Brgy. Baguindoc                               | 100,000.00          | 20% DF          |              |                        |                 |                             |                           |             |
| Concreting of Ambrocio-Baldogo Road Phase II at Barangay Campos  | Brgy. Campos                                  | 100,000.00          | 20% DF          |              |                        |                 |                             |                           |             |
| Improvement of Saclin Road Phase II at Barangay Casili   | Brgy. Casili                                  | 100,000.00          | 20% DF          |              |                        |                 |                             |                           |             |
| <b>TOTAL</b>   |   | <b>7,646,771.54</b> |                 |              |                        |                 |                             |                           |             |

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**TERESITA T. QUINDARA**  
Local Budget Officer

**RAFAEL M. NARAL**  
Municipal Mayor