

## UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS

3RD QUARTER, CY 2021

Province, City or Municipality: ANAO

Program or Project	Location	Total Cost	Source of Funds	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
<b>Social Development</b>									
Concreting of Velasco Road at Barangay Carmen and Don Ramon	Barangay Don Ramon-Carmen, Anao,Tarlac	2,446,226.61	20%DF	12.Mär.21	11.Mai.21	100%	2,446,226.61		Completed
Concreting of Access Road going to Municipal Recovery Facility (MRF) at Sitio Capataaan	Barangay San Jose South, Anao, Tarlac	1,703,766.94	20%DF	22.Mär.21	20.Jul.21	100%	1,703,766.94		Completed
Installation of Solar Street Lights at Barangay Carmen,Rizal, San Francisco East, San Francisco West, San Roque,Sto. Domingo,Suaverdez and within Municipal Grounds	Anao,Tarlac	1,198,036.80	20% DF	23.Mär.21	21.Mär.21	100%	1,198,036.80		Completed
2nd QUARTER PPAs									
Concreting of Access Road along Riverside at Barangay San Francisco West	San Francisco West	1,698,741.19	20% DF	16-Apr-2021	15-Jun-2021	100%	1,698,741.19		Completed
Improvement of Multi-Purpose Hall at Barangays Don Ramon, Pob;acion and San Jose North	Brgy. Don Ramon, San Jose North and Poblacion	300,000.00	20% DF	04.Aug.20	04.Aug.20	100%	300,000.00		Completed

Improvement of Evacuation Center at Barangay Bauindoc (Materials only)	Brgy. Baguindoc	98,904.50	20% DF	04.Jun.21	04.Jun.21	100%	98,904.50	Completed
FENCING OF NATIONAL CHILD DEVELOPMENT CENTER	Brgy. San Francisco East	299,847.46	General Fund	14.Jun.21	29.Jul.21	100%	299,847.46	Completed
3rd QUARTER APPAs								
Installation of Solar Street Lights for the following Barangays in Anao,Tarlac	Anao,Tarlac	9,970,850.06	General Fund	17.Sep.21	01.Dez.21			Completed
ESTABLISHMENT OF GREENHOUSE WITH MICRO-SPRINKLER SYSTEM FOR YLANG-YLANF PROJECT	Barangay San Jose South, Anao, Tarlac	244,337.63	20%DF	24.Aug.21	08.Okt.21	100%		Completed
Construction of Municipality Nursery at Sitio Capataan	Barangay San Jose South, Anao, Tarlac	299,376.00	20%DF	25.Aug.21	09.Okt.21	100%		Completed
Establishment of Municipal Fish Production Facility (Freshwater Fish Hatchery at Sitio Capataan)	Barangay San Jose South, Anao, Tarlac	1,412,965.98	20%DF	29.Aug.21	28.Okt.21	100%		Completed
Improvement of the Rural Health Unit's Public Comfort	Barangay Poblacion, Anao,Tarlac	795,265.63	20%DF	08.Sep.21	07.Nov.21	80%		on going
<b>TOTAL</b>		<b>20,468,318.80</b>						

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**TERESITA T. QUINDARA**  
Local Budget Officer

**RAFAEL M. NARAL**  
Municipal Mayor



