

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2nd QUARTER, CY 2021

Province, City or Municipality: ANAO

Program or Project	Location	Total Cost	Source of Funds	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Social Development									
Concreting of Velasco Road at Barangay Carmen and Don Ramon	Barangay Don Ramon-Carmen, Anao,Tarlac	2,446,226.61	20%DF	12-Mar-21	11-May-21	100%	2,446,226.61		
Concreting of Access Road going to Municipal Recovery Facility (MRF) at Sitio Capataaan	Barangay San Jose South, Anao, Tarlac	1,703,766.94	20%DF	22-Mar-21	20-Jul-21	100%	1,703,766.94		
Installation of Solar Street Lights at Barangay Carmen,Rizal, San Francisco East, San Francisco West, San Roque,Sto. Domingo,Suaverdez and within Municipal Grounds	Anao,Tarlac	1,198,036.80	20% DF	23-Mar-21	21-Mar-21	100%	1,198,036.80		
2nd QUARTER PPAs									
Concreting of Access Road along Riverside at Barangay San Francisco West	San Francisco West	1,698,741.19	20% DF	16-Apr-2021	15-Jun-2021	100%	1,698,741.19		
Improvement of Multi-Purpose Hall at Barangays Don Ramon, Pob;acion and San Jose North	Brgy. Don Ramon, San Jose North and Poblacion	300,000.00	20% DF	4-Aug-20	4-Aug-20	100%	300,000.00		
Improvement of Evacuation Center at Barangay Bauindoc (Materials only)	Brgy. Baguindoc	98,904.50	20% DF	4-Jun-21	4-Jun-21	100%	98,904.50		
FENCING OF NATIONAL CHILD DEVELOPMENT CENTER	Brgy. San Francisco East	299,847.46	General Fund	14-Jun-21	29-Jul-21	100%	299,847.46		
TOTAL		7,745,523.50							

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

TERESITA T. QUINDARA
Local Budget Officer

RAFAEL M. NARAL
Municipal Mayor