

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
1st QUARTER, CY 2022

Province, City or Municipality: ANAO

Program or Project	Location	Total Cost	Source of Funds	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
1st QUARTER PPAs									
Concreting of Velasco Road at Barangays Carmen and Don Ramon	Barangay Don Ramon, Carmen, Anao, Tarlac	2,446,226.61	20%DF	12-Mar-21	11-May-21	100%	2,446,226.61		Completed
Concreting of Access Road going to Municipal Recovery Facility (MRF) at Sitio Capataan	Barangay San Jose South, Anao, Tarlac	1,703,766.94	20%DF	22-Mar-21	20-Jul-21	100%	1,703,466.94		Completed
Installation of Solar Street at Barangay Carmen, Rizal, San Francisco West, San Roque, Sto Domingo, Suaverdez and within Municipal Grounds	Anao, Tarlac	1,198,036.80	20%DF	22-Mar-21	21-May-21	100%	1,198,036.80		Completed
2nd QUARTER PPAs									
Concreting of Access Road along Riverside at Barangay San Francisco West	San Francisco West	1,698,741.19	20%DF	16-Apr-21	15-Jun-21	100%	1,698,741.19		Completed
Improvement of Multi-Purpose Hall at Barangays Don Ramon, Poblacion and San Jose North	Brgy. Don Ramon, San Jose North and Poblacion	300,000.00	20%DF	4-Aug-20	100%	100%	300,000.00		Completed
Improvement of Evacuation Center at Barangay Baguindoc (materials only)	Brgy. Baguindoc	98,904.50	20%DF	4-Jun-21	4-Jun-21	100%	98,904.50		Completed

Installation of Solar Street Lights for the following Barangays in Anao,Tarlac	Anao,Tarlac	9,970,850.06	General Fund	17-Sep-21	16-*Dec-21	100%			Completed
Establishment of Municipal Fish Production Facility Two Modules of fish Cages at Qinabuntoc Creek	Barangay Baguindoc, Anao,Tarlac	557,983.13	20%DF	22-Nov-21	21-Jan-22	100%			Completed
TOTAL	10,528,833.19								

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

KEY ANN O. VICENTE
Municipal Accountant

RAFAEL M. NARAL
Municipal Mayor