

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS  
2ND QUARTER, CY 2020**

Province, City or Municipality: ANAO

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>Social Development</b>								
Purchase of two hectares of lot for housing program of the National Housing Authority		4,000,000.00						Not yet started
Establishment of evacuation center at barangay Baguindoc		100,000.00	April	10-Apr	100%	99,875.00		Finished
Installation of solar street lights (barangay hernando & brgy. San francisco east)		200,000.00	10-Feb	15-Feb	100%	200,000.00		Finished
<b>Economic Development</b>								
Concreting of lambingin road at brgy. Campos		1,500,000.00	26-Aug	24-Dec	40%			On-going
Dredging of irrigation canal along capataan area		500,000.00						

Dredging of lipnoc creek at brgy. Sinense		1,457,511.19				1,457,313.75	
Loan amortization-AWSS project		583,417.70				273,145.14	
Loan amortization-AWSS project (TG-54 DPIS, bantog)		97,555.11				97,555.11	
Concreting of ambrocio-baldogo road at brgy.campos		100,000.00					Not yet started
Improvement of saclin road along brgy. Casili		100,000.00	1-Sep	7-Sep	100%	100,000.00	Finished
Purchase of pre and post harvest equipment (brgy. Bantog)		200,000.00					
Purchase of pre and post harvest equipment (LGU counterpart)		360,000.00					
Improvement of public market dry section		300,000.00	22-May	Augustt 26		299,966.99	Finished
<b>Environmenta l Management</b>							
Construction of municipal materials recovery facility (MRF)		2,000,000.00	17-Aug		20%		On-going
Purchase of 11 units garbage collection vehicle ("kolong-kolong")		1,100,000.00					Bidding last August 18
Establishment of MRF at brgy san jose north		100,000.00	6-Jul	7-Jul	100%	100,000.00	Finished
<b>GRAND TOTAL</b>		12,698,484.00				2,627,855.990	

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**TERESITA T. QUINDARA**

Local Budget Officer

**RAFAEL M .NARAL**

Local Chief Executive