

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
3rd QUARTER, CY 2020

Province, City or Municipality: ANAO

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development								
Purchase of Two Hectares of Lot for Housing Program of the National Housing Authority								on- going
Establishment of Evacuation Center at Barangay Baguindoc	Baguindoc	99,850.00	6/6/2020	6/13/2020	100%			Materials Delivered
Installation of Solar Street Lights (Barangay San Francisco East)	San Francisco East	99,474.00	8/8/2020	8/15/2020	100%			Installed
Economic Development								
Concreting of Lambingan Road at Brgy. Campos	Campos	1,997,079.56	8/26/2020	10/25/2020	100%			Completed
Dredging of Lipnoc Creek at Brgy. Sinense	Sinense	1,453,828.59	1/5/2020	7/30/2020	100%			Completed
Loan Amortization-AWSS Project		273,145.41						
Loan Amortization-AWSS Project (TG-54 DPIS, Bantog)		97,555.11						
Concreting at Ambrocio-Baldogo Road at Brgy. Campos								
Improvement of Saclin Road along Brgy. Casili	Casili	99,615.00	9/11/2020	9/18/2020	100%			Installed
Purchase of Pre and Post harvest Equipment (LGU Counterpart)								
Improvement of Public market Dry Section	Poblacion	296,046.38	5/22/2020	9/19/2020	100%			Completed
Environmental Management								
Construction of Municipal Materials Recovery Facility (MRF)	San Jose South	1,998,895.15	8/17/2020	12/15/2020	100%			Completed
Purchase of Garbage Collection Vehicle ("kolong-kolong")	13 Barangays	1,297,500.00	9/1/2020	9/25/2020	100%			Completed
Establishment of MRF at Brgy. San Jose North	San Jose North	96,905.00	7/6/2020	7/13/2020	100%			Materials Delivered

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

TERESITA T. QUINDARA

Local Budget Officer

RAFAEL M. NARAL

Local Chief Executive