

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
1st QUARTER, CY 2020**

Province, City or Municipality:

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Local Access Road at Brgy. Casili	Casili	3,998,143.59	24.02.2020	24.06.2020	80%	3,198,514.87	N/A	ON-GOING
Local Access Road at Brgy. San Roque	San Roque	6,683,563.53	24.02.2020	24.05.2020	100%	6,683,563.53	N/A	COMPLETED

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

TERESITA T. QUINDARA

Local Budget Officer

KEY ANN O. VICENTE

Local Accountant

RAFAEL M. NARAL

Local Chief Executive