

Republic of the Philippines  
**MUNICIPALITY OF ANAO**  
Province of Tarlac

**OFFICE OF THE MUNICIPAL ENGINEER**  
**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
**CY 2021**

Name of Project	Location	Total cost	Source of Funds	Date Started	Target completion date	Project Status		No. of estensions, if any	Remarks	bidding date	CONTRACTOR
						% completion	Total cost incurred to date				
1st QUARTER PPAs											
Concreting of Velasco Road at Barangays Carmen and Don Ramon	Barangay Don Ramon- Carmen, Anao, Tarlac	2,446,226.61	20% DF	12-Mar-21	11-May-21	100%	2,446,226.61		completed	17-Jan	DIANNE
Concreting of Access Road going to Municipal Recovery Facility (MRF) at Sitio Capataan	Barangay San Jose South, Anao, Tarlac	1,703,766.94	20% DF	22-Mar-21	20-Jul-21	100%	1,703,766.94		completed	12/23/2019	DIANNE
Installation of Solar Street Lights at Barangay Carmen, Rizal, San Francisco East, San Francisco West, San Roque, Sto Domingo, Suaverdez and within Municipal Grounds	Anao, Tarlac	1,198,036.80	20% DF	22-Mar-21	21-May-21	100%	1,198,036.80		completed		DIANNE
2nd QUARTER PPAs											
Concreting of Access Road along Riverside at Barangay San Francisco West	San Francisco West	1,698,741.19	20% DF	16-Apr-21	15-Jun-21	100%	1,698,741.19		completed		ALJU
Improvement of Multi-Purpose Hall at Barangays Don Ramon, Poblacion and San Jose North	Brgy. Don Ramon, San Jose North and Poblacion	300,000.00	20% DF	04-Aug-20	04-Aug-20	100%	300,000.00		completed		
Improvement of Evacuation Center at Barangay Baguindoc (materials only)	Brgy. Baguindoc	98,904.50	20% DF	04-Jun-21	04-Jun-21	100%	98,904.50		completed		
Concreting of Ambrocio- Baldogo Road Phase II at Barangay Campos	Brgy. Campos		20% DF								
Improvement of Saclin Road Phase II at Barangay Casili	Brgy. Casili		20% DF								
FENCING OF NATIONAL CHILD DEVELOPMENT CENTER	Brgy. San Francisco East	299,847.46	General fund	14-Jun-21	29-Jul-21	100%	299,847.46		completed		
3rd QUARTER PPAs											
Installation of Solar Street Lights for the following Barangays in Anao, Tarlac	Anao, Tarlac	9,970,850.06	General fund	17-Sep-21	16-Dec-21	100%			completed		

ESTABLISHMENT OF GREENHOUSE WITH MICRO-SPRINKLER SYSTEM FOR YLANG-YLANG PROJECT	Barangay San Jose South, Anao, Tarlac	244,337.63	20% DF	24-Aug-21	08-Oct-21	100%			completed		
Construction of Municipal Nursery at Sitio Capataan	Barangay San Jose South, Anao, Tarlac	299,376.00	20% DF	24-Aug-21	08-Oct-21	100%			completed		
Establishment of Municipal Fish Production Facility (Freshwater Fish Hatchery at Sitio Capataan)	Barangay San Jose South, Anao, Tarlac	1,412,965.98	20% DF	29-Aug-21	28-Oct-21	100%			completed		
Improvement of the Rural Health Unit's Public Comfort Room	Barangay Poblacion, Anao, Tarlac	795,265.63	20% DF	08-Sep-21	07-Nov-21	100%			completed		
4th QUARTER PPAs											ALJU
Installation of Solar Street Lights for the following Barangays in Anao, Tarlac	Anao, Tarlac	9,970,850.06	General fund	17-Sep-21	16-Dec-21	100%			completed		
Establishment of Municipal Fish Production Facility Two modules of Fish Cages at Quinabuntoc Creek	Barangay Baguindoc, Anao, Tarlac	557,983.13	20% DF	22-Nov-21	21-Jan-22	100%			completed		
TOTAL		10,528,833.19									

We hereby certify that we have reviewed the contents and hereby attest to the veracity and corrections of the data or information contained in this document.

Prepared by:

**ENGR. CARLO Y. SILVA**  
Municipal Engineer

Noted:

**RAFAEL M. NARAL**  
Municipal Mayor

Two modules of Fish Cages at Quinabuntoc Creek

Establishment of Municipal Fish Production Facility Two modules of Fish Cages at Quinabuntoc Creek

Republic of the Philippines  
**MUNICIPALITY OF ANAO**  
 Province of Tarlac

**OFFICE OF THE MUNICIPAL ENGINEER**  
**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
**CY 2021**

Name of Project	Location	Total cost	Source of Funds	Date Started	Target completion date	Project Status		No. of estensions, if any	Remarks	bidding date	CONTRACTOR
						% completion	Total cost incurred to date				
4th QUARTER PPAs											ALJU
Installation of Solar Street Lights for the following Barangays in Anao, Tarlac	Anao, Tarlac	9,970,850.06	General fund	17-Sep-21	26-Dec-21	95%			on-going		
Establishment of Municipal Fish Production Facility Two modules of Fish Cages at Quinabuntoc Creek	Barangay Baguindoc, Anao, Tarlac	557,983.13	20% DF	22-Nov-21	21-Jan-22	35%			on-going		
<b>TOTAL</b>		<b>10,528,833.19</b>									

We hereby certify that we have reviewed the contents and hereby attest to the veracity and corrections of the data or information contained in this document.

Prepared by:  
**ENGR. CARLO Y. SILVA**  
 Municipal Engineer

Noted:  
**RAFAEL M. NARAL**  
 Municipal Mayor

Two modules of Fish Cages at Quinabuntoc Creek

Establishment of Municipal Fish Production Facility Two modules of Fish Cages at Quinabuntoc Creek

Republic of the Philippines  
**MUNICIPALITY OF ANAO**  
 Province of Tarlac

**OFFICE OF THE MUNICIPAL ENGINEER**  
**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
CY 2021

Name of Project	Location	Total cost	Source of Funds	Date Started	Target completion date	Project Status		No. of estensions, if any	Remarks	bidding date	CONTRACTOR
						% completion	Total cost incurred to date				
1st QUARTER PPAs											
Concreting of Velasco Road at Barangays Carmen and Don Ramon	Barangay Don Ramon-Carmen, Anao, Tarlac	2,446,226.61	20% DF	12-Mar-21	11-May-21	100%	2,446,226.61		completed	17-Jan	DIANNE
Concreting of Access Road going to Municipal Recovery Facility (MRF) at Sitio Capataan	Barangay San Jose South, Anao, Tarlac	1,703,766.94	20% DF	22-Mar-21	20-Jul-21	100%	1,703,766.94		completed	12/23/2019	DIANNE
Installation of Solar Street Lights at Barangay Carmen, Rizal, San Francisco East, San Francisco West, San Roque, Sto Domingo, Suaverdez and within Municipal Grounds	Anao, Tarlac	1,198,036.80	20% DF	22-Mar-21	21-May-21	100%	1,198,036.80		completed		DIANNE
2nd QUARTER PPAs											
Concreting of Access Road along Riverside at Barangay San Francisco West	San Francisco West	1,698,741.19	20% DF	16-Apr-21	15-Jun-21	100%	1,698,741.19		completed		ALJU
Improvement of Multi-Purpose Hall at Barangays Don Ramon, Poblacion and San Jose North	Brgy. Don Ramon, San Jose North and Poblacion	300,000.00	20% DF	04-Aug-20	04-Aug-20	100%	300,000.00		completed		
Improvement of Evacuation Center at Barangay Baguindoc (materials only)	Brgy. Baguindoc	98,904.50	20% DF	04-Jun-21	04-Jun-21	100%	98,904.50		completed		
FENCING OF NATIONAL CHILD DEVELOPMENT CENTER	Brgy. San Francisco East	299,847.46	General fund	14-Jun-21	29-Jul-21	100%	299,847.46		completed		
3rd QUARTER PPAs											
Installation of Solar Street Lights for the following Barangays in Anao, Tarlac	Anao, Tarlac	9,970,850.06	General fund	17-Sep-21	01-Dec-21				on-going		
ESTABLISHMENT OF GREENHOUSE WITH MICRO-SPRINKLER SYSTEM FOR YLANG-YLANG PROJECT	Barangay San Jose South, Anao, Tarlac	244,337.63	20% DF	24-Aug-21	08-Oct-21	50%			on-going		
Construction of Municipal Nursery at Sitio Capataan	Barangay San Jose South, Anao, Tarlac	299,376.00	20% DF	24-Aug-21	08-Oct-21	20%			on-going		

Establishment of Municipal Fish Production Facility (Freshwater Fish Hatchery at Sitio Capataan)	Barangay San Jose South, Anao, Tarlac	1,412,965.98	20% DF	29-Aug-21	28-Oct-21	75%			on-going		
Improvement of the Rural Health Unit's Public Comfort Room	Barangay Poblacion, Anao, Tarlac	795,265.63	20% DF	08-Sep-21	07-Nov-21	20%			on-going		
<b>TOTAL</b>		<b>20,468,318.80</b>									

We hereby certify that we have reviewed the contents and hereby attest to the veracity and corrections of the data or information contained in this document.

Prepared by:

**ENGR. CARLO Y. SILVA**  
Municipal Engineer

Noted:

**RAFAEL M. NARAL**  
Municipal Mayor

Republic of the Philippines  
**MUNICIPALITY OF ANAO**  
 Province of Tarlac

**OFFICE OF THE MUNICIPAL ENGINEER**  
**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
**CY 2021**

Name of Project	Location	Total cost	Source of Funds	Date Started	Target completion date	Project Status		No. of extensions, if any	Remarks	bidding date	CONTRACTOR
						% completion	Total cost incurred to date				
1st QUARTER PPAs											DIANNE
Concreting of Velasco Road at Barangays Carmen and Don Ramon	Barangay Don Ramon-Carmen, Anao, Tarlac	2,446,226.61	20% DF	12-Mar-21	11-May-21	100%	2,446,226.61			17-Jan	DIANNE
Concreting of Access Road going to Municipal Recovery Facility (MRF) at Sitio Capataan	Barangay San Jose South, Anao, Tarlac	1,703,766.94	20% DF	22-Mar-21	20-Jul-21	100%	1,703,766.94			12/23/2019	DIANNE
Installation of Solar Street Lights at Barangay Carmen, Rizal, San Francisco East, San Francisco West, San Roque, Sto Domingo, Suaverdez and within Municipal Grounds	Anao, Tarlac	1,198,036.80	20% DF	22-Mar-21	21-May-21	100%	1,198,036.80				DIANNE
2nd QUARTER PPAs											ALJU
Concreting of Access Road along Riverside at Barangay San Francisco West	San Francisco West	1,698,741.19	20% DF	16-Apr-21	15-Jun-21	100%	1,698,741.19				
Improvement of Multi-Purpose Hall at Barangays Don Ramon, Poblacion and San Jose North	Brgy. Don Ramon, San Jose North and Poblacion	300,000.00	20% DF	04-Aug-20	04-Aug-20	100%	300,000.00				
Improvement of Evacuation Center at Barangay Baguindoc (materials only)	Brgy. Baguindoc	98,904.50	20% DF	04-Jun-21	04-Jun-21	100%	98,904.50				
FENCING OF NATIONAL CHILD DEVELOPMENT CENTER	Brgy. San Francisco East	299,847.46	General fund	14-Jun-21	29-Jul-21	100%	299,847.46		completed		
TOTAL		7,745,523.50									

We hereby certify that we have reviewed the contents and hereby attest to the veracity and corrections of the data or information contained in this document.

Prepared by:

**ENGR. CARLO Y. SILVA**  
 Municipal Engineer

Noted:

**RAFAEL M. NARAL**  
 Municipal Mayor



Republic of the Philippines  
**MUNICIPALITY OF ANAO**  
 Province of Tarlac

**OFFICE OF THE MUNICIPAL ENGINEER**  
**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
**CY 2021**

Name of Project	Location	Total cost	Source of Funds	Date Started	Target completion date	Project Status		No. of extensions, if any	Remarks	bidding date	CONTRACTOR
						% completion	Total cost incurred to date				
1ST QUARTER PPAs											DIANNE
Concreting of Velasco Road at Barangays Carmen and Don Ramon	Barangay Don Ramon-Carmen, Anao, Tarlac	2,446,226.61	20% DF	12-Mar-21	11-May-21					17-Jan	DIANNE
Concreting of Access Road going to Municipal Recovery Facility (MRF) at Sitio Capataan	Barangay San Jose South, Anao, Tarlac	1,703,766.94	20% DF	22-Mar-21	20-Jul-21					12/23/2019	DIANNE
Installation of Solar Street Lights at Barangay Carmen, Rizal, San Francisco East, San Francisco West, San Roque, Sto Domingo, Suaverdez and within Municipal Grounds	Anao, Tarlac	1,198,036.80	20% DF	22-Mar-21	21-May-21						DIANNE
											ALJU
											DIANNE
<b>TOTAL</b>		<b>5,348,030.35</b>									

We hereby certify that we have reviewed the contents and hereby attest to the veracity and corrections of the data or information contained in this document.

Prepared by:

**ENGR. CARLO Y. SILVA**  
 Municipal Engineer

Noted:

**RAFAEL M. NARAL**  
 Municipal Mayor

Republic of the Philippines  
**MUNICIPALITY OF ANAO**  
Province of Tarlac

**OFFICE OF THE MUNICIPAL ENGINEER**  
**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
2nd Quarter CY 2020

Name of Project	Location	Total cost	Source of Funds	Date Started	Target completion date	Project Status		No. of estensions, if any	Remarks	bidding date	CONTRACTOR
						% completion	Total cost incurred to date				
Reblocking of Access Road going to Municipal Hall & Repair of One Unit Cross Drain	Poblacion	1,999,696.88	20% EDF	15-Jan-20	29-Feb-20	100%	1,999,696.88		completed		DIANNE
Installation of Cross Drain w/ Headwall along Estabillo Road	San Francisco East	497,116.99	20% EDF	15-Jan-20	26-Feb-20	100%	497,116.99		completed	12/23/2019	DIANNE
Site Development for the Relocation of Municipal MRF	San Jose South	999,916.00	20% EDF	17-Jan-20	29-Feb-20	100%	999,916.00		completed		DIANNE
Improvement of Public market Phase 3	Poblacion	1,389,713.70	20% EDF	31-Jan-20	30-May-20	80%	1,111,770.96	1	on-going	17-Jan	DIANNE
Construction of Box Culvert along Cagamboaan Road	San Francisco West	1,099,863.19	MDRRMF	10-Feb-20	30-May-20	100%	1,099,863.19		completed		ALJU
Roofing and ceiling improvement (Sinense)	Sinense	300,000.00	20% EDF	17-Feb-20	24-Jun-20	50%	150,000.00	1	on-going	17-Jan	ALJU
Local access road at Brgy. Casili		3,998,143.59	BUB 2019	24-Feb-20	24-Jun-20	80%	3,198,514.87	1	on-going		
Local access road at Brgy San Roque		6,683,563.53	BUB 2019	24-Feb-20	24-May-20	100%	6,683,563.53	1	completed		
<b>TOTAL</b>		<b>16,968,013.88</b>									

We hereby certify that we have reviewed the contents and hereby attest to the veracity and corrections of the data or information contained in this document.

Prepared by:

**ENGR. CARLO Y. SILVA**  
Municipal Engineer

Noted:

**RAFAEL M. NARAL**  
Municipal Mayor

Republic of the Philippines  
**MUNICIPALITY OF ANAO**  
 Province of Tarlac

**OFFICE OF THE MUNICIPAL ENGINEER**  
**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
**1st Quarter CY 2020**

Name of Project	Location	Total cost	Source of Funds	Date Started	Target completion date	Project Status		No. of extensions, if any	Remarks	bidding date	CONTRACTOR
						% completion	Total cost incurred to date				
Reblocking of Access Road going to Municipal Hall & Repair of One Unit Cross	Poblacion	1,999,696.88	20% EDF	15-Jan-20	29-Feb-20	100%	1,999,696.88		completed		DIANNE
Installation of Cross Drain w/ Headwall along Estabillo Road	San Francisco East	497,116.99	20% EDF	15-Jan-20	26-Feb-20	100%	497,116.99		completed	12/23/2019	DIANNE
Site Development for the Relocation of Municipal MRF	San Jose South	999,916.00	20% EDF	17-Jan-20	29-Feb-20	100%	999,916.00		completed		DIANNE
Improvement of Public market Phase 3	Poblacion	1,389,713.70	20% EDF	31-Jan-20	30-May-20	80%	1,111,770.96	1	on-going	17-Jan	DIANNE
Construction of Box Culvert along Cagamboaan Road	San Francisco West	1,099,863.19	MDRRMF	10-Feb-20	30-May-20	100%	1,099,863.19		completed		ALJU
Roofing and ceiling improvement (Sinense)	Sinense	300,000.00	20% EDF	17-Feb-20	24-Jun-20	50%	150,000.00	1	on-going	17-Jan	ALJU
Local access road at Brgy. Casili		3,998,143.59	BUB 2019	24-Feb-20	24-Jun-20	80%	3,198,514.87	1	on-going		
Local access road at Brgy San Roque		6,683,563.53	BUB 2019	24-Feb-20	24-May-20	100%	6,683,563.53	1	completed		
<b>TOTAL</b>		<b>16,968,013.88</b>									

We hereby certify that we have reviewed the contents and hereby attest to the veracity and corrections of the data or information contained in this document.

Prepared by:

**ENGR. CARLO Y. SILVA**  
 Municipal Engineer

Noted:

**RAFAEL M. NARAL**  
 Municipal Mayor