

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
1ST QUARTER, CY 2020**

Province, City or Municipality: ANAO

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development								
Purchase of two hectares of lot for housing program of the national housing authority		4,000,000.00						Not yet Started
Establishment of evacuation center at Barangay Baguindoc	Brgy. Baguindoc, Anao, Tarlac	100,000.00	April	June		99,875.00		Completed
Installation of solar street lights (Brgy. Hernando & brgy San francisco east)	Brgy. Henando, Anao, Tarlac	200,000.00				200,000.00		Not yet Started
II. Economic Development								Not yet Started
Concreting of lambingan road at barangay campos	Brgy Campos, Anao, Tarlac	1,500,000.00						Not yet Started
Dredging of irrigation canal along capataan area		500,000.00						Not yet Started
Dredging of lipnoc creek at barangay sinense	Brgy. Sinense, Anao, Tarlac	1,457,511.19	09.Apr	29.Mai		1,457,313.75		Completed
Loan amortization-AWSS project		583,417.70						Not yet Started
Loan amortization-AWSS project (Tg-54 DPIS, bantog)	Brgy. Bantog, Anao, Tarlac	97,555.11						Not yet Started
Concreting of ambrocioObaldogo road at barangay campos	Brgy Campos, Anao, Tarlac	100,000.00						Not yet Started
Improvement of saclin road along barangay casili	Brgy. Casili, Anao, Tarlac	100,000.00						Not yet Started
Purchase of pre and post harvest equipment (barangay bantog)	Brgy, Bantog, Anao, Tarlac	200,000.00						Not yet Started

Purchase of pre and post harvest equipmetn (LGU counterpart)		260,000.00						Not yet Started
improvement of public market dry section	Brgy. Poblacion, Anao, Tarlac	300,000.00				299,966.99		Not yet Started
III.Environmental Management								Not yet Started
Construction of municipal materials recovery facility (MRF)		2,000,000.00						Not yet Started
Purchase of 11 units garbage collection Vehicle (kolong-kolong)		1,100,000.00						Not yet Started
Establishment of MRF at barangay san jose orth	Brgy. San Jose North, Anao, Tarlac	100,000.00						Not yet Started
Grand Total		12,598,484.00				2,057,155.74		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

TERESITA T. QUINDARA

Local Budget Officer

RAFAEL M. NARAL

Local Chief Executive