

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS**  
**2nd QUARTER, CY 2022**

Province, City or Municipality: ANAO

Program or Project	Location	Total Cost	Source of Funds	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
<b>Social Development</b>									
Construction of Isolation Facility	Anao,Tarlac	3,000,000.00	20%DF						
Rehabilitation of the Existing RHU Building Phase I	Anao,Tarlac	4,500,000.00	20%DF						
Purchase of casket Lowering Device	Anao,Tarlac	300,000.00	20%DF						
Purchase of One (1) unit Multipurpose Vehicle (MPV)	Anao,Tarlac	1,700,000.00	20%DF						
Installation of Solar Street Lights at Barangay Rizal, San Francisco West, Sto Domingo and Suaverdez	Anao,Tarlac	400,000.00	20%DF			100%	397,464.32		
Improvement of Multi Purpose Hall/ Building at Barangay Campos, Poblacion, San Jose North and San Jose South	Anao,Tarlac	500,000.00	20%DF	21-Mar-22		100%	498,631.00		
Purchase of two unit kolong-kolong (Multi Purpose Vehicle) for Barangay Baguindoc and San Roque	Anao,Tarlac	200,000.00	20%DF						

Improvement of Barangay Stage at Barangay Hernando	Barangay Hernando	100,000.00	20%DF			0%			for canvass
Improvement of Barangay Covert Court, San Francisco East	Barangay San Francisco East	100,000.00	20% DF						
Construction of Satellite Barangay Health Station Phase II at Sitio San Juanico, Barangay Sinense	Barangay Sinense	100,000.00	20% DF						
<b>Economic Development</b>									
Construction of Multi-purpose Drying Pavement at Rang-ay ti Mannalon New Techonology Agriculture Complex	Anao,Tarlac	2,700,000.00	20% DF	14-Feb-22	15-Apr-22	100%	2,696,017.18		Completed
Expansion of Level III Water Supply System	Anao,Tarlac	2,700,000.00	20% DF	3-Mar-22	1-Jun-22	10%	2,696,801.70		on-going
Repainting of Elevated Water tanks(Rizal Water Source)	Anao,Tarlac	200,000.00	20%DF	3-Mar-22	17-Apr-22	100%	197,350.79		Completed
Purchase of Farm Implements	Anao,Tarlac	400,000.00	20%DF	1-May-22		100%	399,500.00		Completed
Provision of Reading/ Billing System for Anao Water Supply System (AWSS)	Anao,Tarlac	350,000.00	20%DF						
Establishment of Municipal Swine Production	Anao,Tarlac	189,361.86	20%DF						

Concreting of Cabuntocan Road at Barangay Don Ramon	Barangay Don Ramon Anao,Tarlac	100,000.00	20%DF	16-Jun-22		93,467.00	
Loan Amortization (AWSS)Expansion Project TG-54 DPIS, Bantog	Barnagay Bantog, Anao Tarlac	97,555.14	20%DF		100%	97,555.14	paid
<b>Environmental Management</b>							
Purchase and Installation of PA system for garbage collection	Anao,Tarlac	100,000.00	20%DF	14-Feb-22		97,120.00	
Bulaklakan at Gulayan sa Barangay Program	Anao,Tarlac	400,000.00	20%DF				
Concreting of Drainage Canal at Barangay Bantog	Barangay Bantog,Anao Tarlac	100,000.00	20%DF	1-Mar-22	100%	99,865.78	
Riprapping of Saclin Road at Barangay Casili	Barangay Casili, Anao,Tarlac	100,000.00	20%DF				
Rehabilitation of Drainage Canal at Barangay San Juan	Barangay San Juan, Anao, Tarlac	100,000.00	20%DF				
<b>TOTAL</b>	<b>18,436,917.00</b>					<b>7,273,772.91</b>	

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**KEY ANN O. VICENTE**  
Municipal Accountant

**RAFAEL M. NARAL**  
Municipal Mayor