

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
3 RD QUARTER, CY 2022

Province, City or Municipality: ANAO

Program or Project	Location	Total Cost	Source of Funds	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Social Development									
Construction of Isolation Facility	Anao,Tarlac	3,000,000.00	20% DF				0.00		
Rehabilitation of the Existing RHU Building Phase I	Anao,Tarlac	4,500,000.00	20% DF				0.00		
Purchase of casket Lowering Device	Anao,Tarlac	300,000.00	20% DF				0.00		
Purchase of One (1) unit Multipurpose Vehicle (MPV)	Anao,Tarlac	1,700,000.00	20% DF				0.00		
Installation of Solar Street Lights at Barangay Rizal, San Francisco West, Sto. Domingo and Suaverdez	Anao,Tarlac	400,000.00	20% DF	2-Mar-22	11-Apr-22	100%	397,464.32		Completed
Improvement of Multi-Purpose Hall/ Building at Barangay Campos, Carmen, Poblacion, San Jose North and San Jose South	Anao,Tarlac	500,000.00	20% DF	10-Mar-22	24-Apr-22	100%	498,631.00		on-going
Purchase of two (2) unit kolong-kolong (Multi-Purpose Vehicle) for Barangays Baguindoc and San Roque	Anao,Tarlac	200,000.00	20% DF				0.00		

Improvement of Barangay Stage at Barangay Hernando	Barangay Hernando	100,000.00	20% DF				0.00	for canvass
Improvement of Barangay Covert Court, San Francisco East	Barangay San Francisco East	100,000.00	20% DF				0.00	
Construction of Satellite Barangay Health Station Phase II at Sitio San Juanico, Barangay Sinense	Barangay Sinense	100,000.00	20% DF				0.00	
Economic Development								
Construction of Multi-purpose Drying Pavement at Rang-ay ti Mannalon New Technology Agriculture Complex	Anao,Tarlac	2,700,000.00	20% DF	14-Feb-22	15-Apr-22	100%	2,696,017.18	completed
Expansion of Level III Water Supply System	Anao,Tarlac	2,700,000.00	20 % DF	3-Mar-22	1-Jun-22	100%	2,696,801.70	completed
Repainting of Elevated Water tanks (Rizal Water Source)	Anao,Tarlac	200,000.00	20% DF	3-Mar-22	17-Apr-22	100%	197,350.79	completed
Purchase of Farm Implements	Anao,Tarlac	400,000.00	20% DF	21-Apr-22	17-May-22	100%	399,500.00	
Provision of Reading/ Billing System for Anao Water Supply Ssystem (AWSS)	Anao,Tarlac	350,000.00	20% DF				0.00	
Establishment of Municipal Swine Production	Anao,Tarlac	189,361.86	20% DF				0.00	

Concreting of Cabuntocan Road at Barangay Don Ramon	Barangay Don Ramon Anao, Tarlac	100,000.00	20% DF	23-Mar-22	25-Mar-22	100%	93,467.00	completed
Loan Amortization (AWSS)Expansion Project TG-54 DPIS, Bantog	Barangay Bantog, Anao Tarlac	97,555.14	20% DF	2018	2022	100%	97,555.14	completed
Environmental Development								
Purchse and Installation of PA system for garbage collection	Anao, Tarlac	100,000.00	20%DF	23-Mar-22	25-Mar-22	100%	97,120.00	completed
Bulaklakan at Gulayan sa Barangay Program	Anao, Tarlac	400,000.00	20% DF				0.00	
Concreting of Drainage Canal at Barangay Bantog	Barangay Bantog, Anao Tarlac	100,000.00	20% DF	18-Jan-22	24-Jan-22	100%	99,865.78	
Riprapping of Saclin Road at Barangay Casili	Barangay Casili, Anao, Tarlac	100,000.00	20% DF				0.00	
Rehabilitation of Drainage Canal at Barangay San Juan	Barangay San Juan, Anao, Tarlac	100,000.00	20% DF				0.00	
TOTAL		18,436,917.00					7,273,772.91	

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

KEY ANN O. VICENTE
Munipal Accountant

GIAN PIERRE O. DE DIOS
Municipal Mayor