

Repair of classroom of Bantog Elementary School (BES)	BRGY BANTOG	33,000.00	SEF	19-Sep-22	03-Nov-22				BIDDED AS REPAIR OF VARIOUS		AELARYE
Provision of fencing at the vicinity of child development center at	BRGY. SUAVERDEZ	299,353.01	GEN. FUND	26-Sep-22	10-Nov-22	100%	299,353.01		completed		
Ripraping of Saclin Road at Barangay		94,004.21									
Repainting of Elevated Water Tanks (Rizal Water Source)	BRGY. RIZAL, ANAO, TARLAC	197,350.79	20% DF	03-Mar-22	17-Apr-22	100%	197,350.79		completed		
Expansion of Level III Water Supply System	MUNICIPALITY OF ANAO, TARLAC	2,696,801.54	20% DF	03-Mar-22	01-Jun-22	100%	2,696,801.54		completed		
Concreting of Baliri II Farm-to-Market Road (FMR)	BRGY. RIZAL	1,085,034.00	TRUST FUND						Bidding last December 21, 2021		
Construction of one (1) Barrel Box Culvert at Barangay Rizal	BRGY RIZAL	1,000,000.00	GEN. FUND						NOT YET STARTED		
Rehabilitation of Drainage Canal at Barangay San Juan		99,739.50									
Construction of MDRRMC Operation center	Brgy. Poblacion, Anao,, Tarlac	3,471,985.95	MDRRMF	03-Jan-22	03-May-22	100%	3,471,985.95		completed		
Repair of ICT room of Dolores Ongsiako Central Elementary School	BRGY. POBLACION	60,000.00									
Repair of classroom of Anao - JHS	BRGY. POBLACION	60,000.00									
REPAIR OF VARIOUS CLASSROOMS FOR THE EIGHT PUBLIC SCHOOLS IN ANAO	SCHOOLS OF BRGY. SAN FRANCISCO EAST, SAN JOSE, CASILI, BANTOG AND SINENSE	367,247.42	SEF	19-Sep-22	18-Nov-22	100.00%	367,247.42		completed		AELARYE
VARIOUS BARANGAY FACILITY IMPROVEMENTS	BRGY CASILI, SAN FRANCISCO EAST, HERNANDO, SAN JUAN AND SINENSE	492,342.71	20% DF	02-Dec-22	16-Jan-23	60.28%	296,784.19		ON-GOING		

Republic of the Philippines
MUNICIPALITY OF ANAO
Province of Tarlac

OFFICE OF THE MUNICIPAL ENGINEER
CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
4th Quarter CY 2022

Name of Project	Location	Total cost	Source of Funds	Date Started	Target completion date	Project Status		No. of extensions, if any	Remarks	bidding date	CONTRACTOR
						% completion	Total cost incurred to date				
4th QUARTER PPAs											
REPAIR OF VARIOUS CLASSROOMS FOR THE EIGHT PUBLIC SCHOOLS IN ANAO	SCHOOLS OF BRGY. SAN FRANCISCO EAST, SAN JOSE, CASILI, BANTOG AND SINENSE	367,247.42	SEF	19-Sep-22	18-Nov-22	100.00%	367,247.42		completed		AELARYE
VARIOUS BARANGAY FACILITY IMPROVEMENTS	BRGY CASILI, SAN FRANCISCO EAST, HERNANDO, SAN JUAN AND SINENSE	492,342.71	20% DF	02-Dec-22	16-Jan-23	60.28%	296,784.19		ON-GOING		
Concreting of Local Access Road- Campos-Sta maria Road	BRGY. CAMPOS-SAN FRANCISCO WEST	4,983,449.76	GEN. FUND	19-Sep-22	03-Nov-22	100%	4,983,449.76		completed		
Provision of fencing at the vicinity of child development center at Barangay	BRGY. SUAVERDEZ	299,353.01	GEN. FUND	26-Sep-22	10-Nov-22	100%	299,353.01		completed		
Installation of Distribution Line at Campos - Santa Maria Road, Barangays Campos and San Francisco West	BRGY. CAMPOS-SAN FRANCISCO WEST	998,157.75	20% DF	05-Dec-22	03-Feb-23	70%	698,710.43		ON-GOING		
Construction of one (1) Barrel Box Culvert at Barangay Rizal	BRGY RIZAL	1,000,000.00	GEN. FUND						NOT YET STARTED		
Concreting of Baliri II Farm-to-Market Road (FMR)	BRGY. RIZAL	1,085,034.00	TRUST FUND						Bidding last December 21, 2021		
Repair of cross drain along San Jose- San Roman Road at Barangay Hernando	BRGY HERNANDO	460,000.00	MDRRMF						Bidding last December 23, 2021		
Construction of Box culvert along Cruz Road at Barangay Bantog	BRGY BANTOG	1,000,000.00	MDRRMF						Bidding last December 23, 2022		

Construction of Isolation Facility	BRGY SAN JOSE SOUTH	3,000,000.00	20% DF	09-Dec-22	09-Mar-23				ON-GOING		
TOTAL		13,685,584.65									

We hereby certify that we have reviewed the contents and hereby attest to the veracity and corrections of the data or information contained in this document.

Prepared by:

ENGR. CARLO Y. SILVA
Municipal Engineer

Noted:

GIAN PIERRE O. DE DIOS
Municipal Mayor

TOTAL		5,669,000.00									
-------	--	--------------	--	--	--	--	--	--	--	--	--

We hereby certify that we have reviewed the contents and hereby attest to the veracity and corrections of the data or information contained in this document.

Prepared by:

ENGR. CARLO Y. SILVA
Municipal Engineer

Noted:

GIAN PIERRE O. DE DIOS
Municipal Mayor

We hereby certify that we have reviewed the contents and hereby attest to the veracity and corrections of the data or information contained in this document.

Prepared by:

ENGR. CARLO Y. SILVA
Municipal Engineer

Noted:

RAFAEL M. NARAL
Municipal Mayor

Republic of the Philippines
MUNICIPALITY OF ANAO
Province of Tarlac

OFFICE OF THE MUNICIPAL ENGINEER
CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
1st Quarter CY 2020

Name of Project	Location	Total cost	Source of Funds	Date Started	Target completion date	Project Status		No. of estensions, if any	Remarks	bidding date	CONTRACTOR
						% completion	Total cost incurred to date				
1ST QUARTER PPAs											
Construction of Multi-Purpose Drying Pavement at Rang-ay ti Mannelon New Technology Agriculture Complex	BRGY. SAN JOSE SOUTH, ANAO, TARLAC	2,696,017.18	20% DF	14-Feb-22	15-Apr-22	100%	2,696,017.18		completed		
Expansion of Level III Water Supply System	MUNICIPALITY OF ANAO, TARLAC	2,696,801.54	20% DF	03-Mar-22	01-Jun-22	10%	269,680.15		on-going		
Repainting of Elevated Water Tanks (Rizal Water Source)	BRGY. RIZAL, ANAO, TARLAC	197,350.79	20% DF	03-Mar-22	17-Apr-22	100%	197,350.79		completed		
Concreting of Drainage Canal at Barangay Bantog (Materials only)	BRGY. BANTOG,, ANAO, TARLAC	99,374.60	20% DF		09-Feb-22	100%	99,374.60		completed		
Improvement of Multi-Purpose Hall / Building at Barangays Campos, Carmen, Poblacion, San Jose North, and San Jose South	BRGY. CAMPOS, POBLACION, SJS, SJN, ANAO, TARLAC	498,631.00	20% DF	21-Mar-22		0%	-		on-going		DIANNE
TOTAL		6,188,175.11									

We hereby certify that we have reviewed the contents and hereby attest to the veracity and corrections of the data or information contained in this document.

Prepared by:

ENGR. CARLO Y. SILVA

Municipal Engineer

Noted:

RAFAEL M. NARAL

Municipal Mayor

Republic of the Philippines
MUNICIPALITY OF ANAO
Province of Tarlac

OFFICE OF THE MUNICIPAL ENGINEER
CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
CY 2022

Name of Project	Location	Total cost	Source of Funds	Date Started	Target completion date	Project Status		No. of extensions, if any	Remarks	bidding date	CONTRACTOR
						% completion	Total cost incurred to date				
1ST QUARTER PPAs											DIANNE
Construction of Multi-Purpose Drying Pavement at Rang-ay ti Mannalon New Technology Agriculture Complex	BRGY. SAN JOSE SOUTH, ANAO, TARLAC	2,696,017.18	20% DF	14-Feb-22	15-Apr-22	100%	2,696,017.18		completed		
Expansion of Level III Water Supply System	MUNICIPALITY OF ANAO, TARLAC	2,696,801.54	20% DF	03-Mar-22	01-Jun-22	10%	269,680.15		on-going		
Repainting of Elevated Water Tanks (Rizal Water Source)	BRGY. RIZAL, ANAO, TARLAC	197,350.79	20% DF	03-Mar-22	17-Apr-22	100%	197,350.79		completed		
2ND QUARTER PPAs											
Construction of Multi-Purpose Drying Pavement at Rang-ay ti Mannalon New Technology Agriculture Complex	BRGY. SAN JOSE SOUTH, ANAO, TARLAC	2,696,017.18	20% DF	14-Feb-22	15-Apr-22	100%	2,696,017.18		completed		
Expansion of Level III Water Supply System	MUNICIPALITY OF ANAO, TARLAC	2,696,801.54	20% DF	03-Mar-22	01-Jun-22	100%	2,696,801.54		completed		
Repainting of Elevated Water Tanks (Rizal Water Source)	BRGY. RIZAL, ANAO, TARLAC	197,350.79	20% DF	03-Mar-22	17-Apr-22	100%	197,350.79		completed		
Concreting of Drainage Canal at Barangay Bantog (Materials only)	BRGY. BANTOG,, ANAO, TARLAC	99,374.60	20% DF		09-Feb-22	100%	99,374.60		completed		
Improvement of Multi-Purpose Hall / Building at Barangays Campos, Carmen, Poblacion, San Jose North, and San Jose South	BRGY. CAMPOS, POBLACION, SJS, SJN, ANAO, TARLAC	498,631.00	20% DF	21-Mar-22	24-Apr-22	100%	498,631.00		completed		DIANNE
Construction of MDRRMC Operation center	Brgy. Poblacion, Anao,, Tarlac	3,471,985.95	MDRRMF	03-Jan-22	03-May-22	100%	3,471,985.95		completed		
Concreting of Cabuntocan Road at Barangay Don Ramon (Materials only)	BRGY. DON RAMON, ANAO, TARLAC	93,467.00	20% DF		13-Jun-22	100%	93,467.00		completed		ALJU
3RD QUARTER PPAs											

Repair of classroom of Bantog Elementary School (BES)	BRGY BANTOG	33,000.00	SEF	19-Sep-22	03-Nov-22				BIDDED AS REPAIR OF VARIOUS CLASSROOMS FOR EACH OF THE EIGHT PUBLIC SCHOOLS IN ANAO		AELARYE
Repair of classroom of Casili Elementary School (CES)	BRGY CASILI	33,000.00									
Repair of classroom of Dagundon Elementary School (DES)	BRGY. SINENSE	30,000.00									
Repair of ICT room of Dolores Ongsiako Central Elementary School (DOCES)	BRGY. POBLACION	60,000.00									
Repair of classroom of San Francisco Elementary School (SFES)	BRGY SAN FRANCISCO EAST	33,000.00									
Construction of Kindergarten Room of San Jose Elementary School Phase 1 (SJES)	BRGY. SAN JOSE SOUTH	60,000.00									
Repair of classroom of Anao - JHS	BRGY. POBLACION	60,000.00									
Repair of termite-infested wood partition of two classrooms of Anao - SHS	BRGY. SAN FRANCISCO EAST	60,000.00									
Concreting of Local Access Road- Campos-Sta maria Road	BRGY. CAMPOS-SAN FRANCISCO WEST	5,000,000.00	GEN. FUND	19-Sep-22	03-Nov-22						
Provision of fencing at the vicinity of child development center at Barangay Suaverdez 4th QUARTER PPAs	BRGY. SUAVERDEZ	300,000.00	GEN. FUND	26-Sep-22	10-Nov-22						
REPAIR OF VARIOUS CLASSROOMS FOR THE EIGHT PUBLIC SCHOOLS IN ANAO	SCHOOLS OF BRGY. SAN FRANCISCO EAST, SAN JOSE, CASILI, BANTOG AND SINENSE	367,247.42	SEF	19-Sep-22	18-Nov-22	100.00%	367,247.42		completed		AELARYE
VARIOUS BARANGAY FACILITY IMPROVEMENTS	BRGY CASILI, SAN FRANCISCO EAST, HERNANDO, SAN JUAN AND SINENSE	492,342.71	20% DF	02-Dec-22	16-Jan-23	60.28%	296,784.19		ON-GOING		
Concreting of Local Access Road- Campos-Sta maria Road	BRGY. CAMPOS-SAN FRANCISCO WEST	4,983,449.76	GEN. FUND	19-Sep-22	03-Nov-22	100%	4,983,449.76		completed		
Provision of fencing at the vicinity of child development center at Barangay Suaverdez	BRGY. SUAVERDEZ	299,353.01	GEN. FUND	26-Sep-22	10-Nov-22	100%	299,353.01		completed		
Installation of Distribution Line at Campos - Santa Maria Road, Barangays Campos and San Francisco West	BRGY. CAMPOS-SAN FRANCISCO WEST	998,157.75	20% DF	05-Dec-22	03-Feb-23	70%	698,710.43		ON-GOING		

Construction of one (1) Barrel Box Culvert at Barangay Rizal	BRGY RIZAL	1,000,000.00	GEN. FUND						NOT YET STARTED		
Concreting of Baliri II Farm-to-Market Road (FMR)	BRGY. RIZAL	1,085,034.00	TRUST FUND						Bidding last December 21, 2021		
Repair of cross drain along San Jose- San Roman Road at Barangay Hernando	BRGY HERNANDO	460,000.00	MDRRMF						Bidding last December 23, 2021		
Construction of Box culvert along Cruz Road at Barangay Bantog	BRGY BANTOG	1,000,000.00	MDRRMF						Bidding last December 23, 2022		
Construction of Isolation Facility	BRGY SAN JOSE SOUTH	3,000,000.00	20% DF	09-Dec-22	09-Mar-23				ON-GOING		
TOTAL		6,977,481.03									

We hereby certify that we have reviewed the contents and hereby attest to the veracity and corrections of the data or information contained in this document.

Prepared by:

ENGR. CARLO Y. SILVA
Municipal Engineer

Noted:

RAFAEL M. NARAL
Municipal Mayor